

April 2021 Construction Update

Construction began on the Dayton Parkway Interchange project in the beginning of May 2020. The work on the new diverging diamond interchange is being performed by C.S. McCrossan based out of Maple Grove. Explore the project's website for more background on the project: www.daytonparkwayinterchange.com

MnDOT's work on I-94 from Maple Grove to Clearwater also began in Spring of 2020. More information on the I-94 work can be found on MnDOT's website: www.dot.state.mn.us/i94-mg-clearwater/index.html. Sign-up for the I-94 project updates from the following link: [Subscribe Here](#)

1. Dayton Parkway Construction Progress

- a. Bridge Construction
 - i. The new Dayton Parkway bridge deck was formed and poured in April. Crews worked through the overnight hours to pour the final surface.
 - ii. Approach panels leading up to the bridge were graded, formed, and will be poured the first week of May
 - iii. Overnight double lane closures on I-94 were utilized to form and pour the deck.



A view of the Dayton Parkway bridge beams over I-94 from the west abutment looking to the east.



A view from I-94 below the newly erected Dayton Parkway bridge beams.

- b. Roadway Construction
 - i. Underground utility work continues the new Dayton Parkway east of I-94. Grading crews follow and the roadway is beginning to take shape.
 - ii. Construction is on schedule and set to be substantially complete by the end of 2021.



A view looking down the future Dayton Parkway from the Brockton Lane intersection.



A view of the newly erected Dayton Parkway bridge beams spanning I-94 looking to the northwest.

2. Traffic Control/Detours

- a. Visit MnDOT's website to sign up for updates on lane and ramp closures along I-94 in the vicinity of the Dayton Parkway Interchange: www.dot.state.mn.us/i94-mg-clearwater/index.html
- b. Brockton Lane construction is complete. Non-impactful traffic control will remain until the opening of the new Dayton Parkway.

3. Construction and Traffic Look Ahead

- a. Bridge Construction
 - i. Bridge barriers will be constructed in May. Aesthetic panels will be installed on the bridge and the bridge will be painted in the coming months.
 - ii. Completion of the bridge is estimated for early this summer.
- b. Roadway Construction
 - i. Underground utility work and grading on the interchange ramps and new Dayton Parkway east of I-94.
 - ii. Curbs along Dayton Parkway could be placed in May as the roadway takes shape.
- c. Traffic
 - i. Traffic impacts due to the interchange project should be minimal this spring.
 - ii. A significant lane alteration on WB I-94 due to MnDOT's I-94 project coming Monday, May 3rd lasting through September. Visit the MnDOT link above for details.
 - iii. Impacts to Holly Lane at Territorial Road are expected to begin early June.

4. Other

a. COVID-19 Jobsite Protections

- i. While the construction of the new Dayton Parkway Interchange is exciting and will drastically change the landscape of this area, the City of Dayton is requesting the outside public avoids contact with the job site and construction personnel in order to protect the health, safety and welfare of the project's workforce and public during the COVID-19 outbreak.
- ii. Please contact the personnel listed below if you have any questions about the project. Thank you for your cooperation!



Please be alert and careful driving through construction work zones.